

32260454



**CATERPILLAR**  
GENERATOR SET

RATING 242 KVA 194 KW 0.8 COS φ

PRIME  STANDBY 60 HERTZ

**GENERATOR DATA**

3 PHASE ~ 12 WIRE \_\_\_\_\_ YEAR \_\_\_\_\_

WYE  DELTA  ZIGZAG

CONNECTION  SERIES  PARALLEL

GENERATOR 440 VOLTS 317 AMPS

EXCITATION 284 VOLTS 52 AMPS

448 FRAME 1800 REV/MIN

MAXIMUM TEMPERATURE RISE 90 °C BY RESISTANCE

Customer: Diesel Power Holland B.V.  
 Project:  
 Order number: DPH108821  
 EMRI reference: 32260454  
 Date: 5-5-2026





32260454

**Measurement (incoming condition)**

**Note:**

Stator defect	No		
Stator windings Meggertest (to earth)	2000	MΩ	
Between U - V Meggertest	2000	MΩ	
Between U - W Meggertest	2000	MΩ	
Between V - W Meggertest	2000	MΩ	
Stator windings surge test	Passed		
Aux windings megger test	N/A	MΩ	
Between Main & Aux megger test	N/A	MΩ	
Exciter field defect	No		
Exciter field megger test	370	MΩ	
Exciter field resistance	5,3	Ω	
Exciter rotor defect	No		
Exciter rotor megger test	821	MΩ	
Exciter rotor surge test	Passed		
Main rotor defect	No		
Main rotormegger test	1427	MΩ	
Main rotor inductive test	Passed		
Heater resistance	57,3	Ω	

**Date:** 2026-05-05

**Name:** Pair report 32260454.



**32260454**

## Bearingseating

**Note:**

Shaft NDE nominal size	100	mm	
Shaft NDE tolerance	k5 (0-100)		
Shaft NDE visuel condition	no remarks		
Shaft NDE measurement	100,01	mm	
Shaft NDE result	Passed		
Bore NDE nominal size	180	mm	
Bore NDE tolerance	Moving side (H7)		
Bore NDE visuel condition	no remarks		
Bore NDE measurement	180,015	mm	
Bore NDE result	Passed		
<b>Additional info</b>			
<b>Else</b>			

**Date:** 5-5-2026

**Name:** Repair report 32260454.xlsx

The generator was received in our workshop for inspection and repairs. The measurements of the inspections are shown above. These resulted in the following scope of work:

The following works are advised/required:

-General overhaul:

- o Incoming inspection and dismantling generator
- o Complete cleaning and overhaul of generator parts
- o Measure and check of all windings (before and after cleaning process)
- o High-pressure cleaning and oven-drying of windings
- o Impregnation of windings (rotor and exciter)
- o Measure and check of DE / NDE bearing seating (shaft and bores)
- o Renewal of DE / NDE bearings (including supply of standard bearings)
- o Cleaning of bearing housings / covers and renewal of bearing grease
- o Check and overhaul excitation system
- o Overhaul of connection box / terminals
- o Assembly of generator
- o Measuring, check and adjustment of voltage regulator
- o Perform dynamic load-test and prepare test report
- o Spray painting (outside)
- o Prepare for shipment

Additional repairs:

- Rust removal and coating of several parts
- VR6 AVR installed and delivered by DPH
- Diodes replaced
- New Droop transformer installed
- Terminal box delivered by DPH


# Generator Test Report

General information			
Customer:	Diesel Power Holland B.V.	Customer order number:	DPH108821
Date:	5-1-2026	EMRI order number:	32260454

Generator details			
Make:	CATERPILLAR	Power:	242 kVA
Type:	SR4B	Voltage:	440 V
Serial number:	6EG01584	Current:	317 A
AVR type:	VR6	Frequency:	60 Hz
Enclosure:		Rotation speed:	1800 rpm
Insulation Class:	H	Excitation:	28,4 V 5,2 A

Test Results						
Megger test			Heatrun			
Megger voltage:	1000	V	Time	Current (A)	Air-out °C	Ambient °C
Stator:	>2000	MΩ	8:00			
Rotor:	>2000	MΩ	8:30			
Exciter Stator:	>2000	MΩ	9:00			
Exciter Rotor:	>2000	MΩ	9:30			
High voltage test			10:00			
Test voltage:	-	V	10:30			
Duration:	-	Sec.	11:00			
<input type="checkbox"/> U-phase / earth	<input type="checkbox"/> W-phase / earth		11:30			
<input type="checkbox"/> V-phase / earth	<input type="checkbox"/> Rotor / earth		12:00			
Excitation			Temperature rise ΔT			
"NO Load"	7,5	V	A	R <sub>1</sub> = cold resistance U-V:		Ω
"50% Load"	17,8	V	A	R <sub>2</sub> = warm resistance U-V:		Ω
"100% Load"	28,7	V	A			
"120% Load"	33,6	V	A	$\Delta T = \frac{R_2}{R_1} - 1 =$		
"120% Overspeed"	6,4	V	A			°C
Field resistance:	5,0		Ω	0,0043		

Analyzer Testdata									
"NO Load"	Power:	0	kVA	"NO Load"	"120% Load"	Power:	288	kVA	"120% Load"
	Voltage:	446	V			Voltage:	433	V	
	Current:	0	A			Current:	385	A	
	Frequency:	60,0	Hz			Frequency:	60,2	Hz	
	Power factor:		φ			Power factor:		φ	
"50% Load"	Power:	123	kVA	"50% Load"	"120% Overspeed"	Power:	0	kVA	"120% Overspeed"
	Voltage:	440	V			Voltage:	446	V	
	Current:	161	A			Current:	0	A	
	Frequency:	60,2	Hz			Frequency:	65,1	Hz	
	Power factor:		φ			Power factor:		φ	
"100% Load"	Power:	243	kVA	"100% Load"	Remarks				Remarks
	Voltage:	435	V						
	Current:	322	A						
	Frequency:	60,2	Hz						
	Power factor:		φ						

Acceptance test approval		
Whitnessed by:	Stamp/Signature:	Certificate number:
EMRI		32260454
Repair Engineer(s):	Test Engineer(s):	
JMY	RSC	

32260454



Date: 5-5-2026

Name: Repair report 32260454.xlsx