


Evaluation Wheel Loader		www.mevas.net		
Customer:	<i>Prima</i>	vers 12-24		
Date:	<i>17.12.2025</i>			
Machine / type:	<i>Komatsu WA475-10E0</i>	location:	<i>Hardenberg</i>	
Serial No.:	<i>H47245</i>	Hour reading:	<i>2712</i>	
Inspector:	<i>B. Hecker</i>	Year:	<i>2021</i>	
CE <input checked="" type="checkbox"/> A/C <input checked="" type="checkbox"/>	EPA <input type="checkbox"/> Auto-Greaser <input checked="" type="checkbox"/>	Hydrostat <input checked="" type="checkbox"/>	quick coupler <input type="checkbox"/>	
3rd valve <input checked="" type="checkbox"/>	supplemental steering <input checked="" type="checkbox"/>	weigh load <input checked="" type="checkbox"/>	Parts book <input type="checkbox"/> Op-Manual <input type="checkbox"/>	
cab		cab door	<i>good</i>	
seat, arm rests	<i>suspension not working</i>	windows, mirrors	<i>good</i>	
switches, levers	<i>good</i>	wipers, washer	<i>good</i>	
gauges & lamps	<i>good</i>	floor mat	<i>good</i>	
aircon / heater	<i>good</i>	cab structure	<i>good</i>	
engine				
leaks & seals	<i>good</i>	Serial No.	<i>869371</i>	
oil condition & level	<i>good</i>	DPF&DEF status	<i>good</i>	
exhaust, muffler	<i>good</i>	cooling system	<i>good</i>	
smoke	<i>normal</i>	belts & filters	<i>good</i>	
blow by	<i>minor</i>	coolant condition	<i>good</i>	
exterior		counterweight	<i>good</i>	
chassis & lift arm	<i>good</i>	fenders	<i>good</i>	
engine hood	<i>good</i>	lights, batteries	<i>good</i>	
stairs, hand rails	<i>good</i>	paintwork	<i>good</i>	
power train		rims, wheel nuts	<i>good</i>	
axles/differentials	<i>good</i>	universal joints	<i>good</i>	
gearbox	<i>good</i>	transfer gear	<i>good</i>	
power train	<i>good</i>	transm. noises	<i>good</i>	
hydraulics		steering cylinders	<i>good</i>	
hoses & lines	<i>good</i>	pumps & valves	<i>good</i>	
lift & tilt cylinders	<i>good</i>	steering orbital	<i>good</i>	
functional test	full bucket lift in seconds: <i>no</i>			
steering	<i>good</i>	articulation play	<i>minor play</i>	
transmission test	<i>good</i>	loader pins	<i>minor play</i>	
stall test	<i>hydrostatic drive</i>	electric system	<i>good</i>	
brake / park brake	<i>good</i>	supplem. steering	<i>good</i>	
bucket		width / capacity	<i>N/A</i>	
edges / teeth	<i>N/A</i>	side condition	<i>N/A</i>	
bottom	<i>N/A</i>	quick coupler	<i>N/A</i>	
tires	mm (%) good	size, brand, comments		
front right	<i>90%</i>	<i>26,5 R25 Michelin XHA2</i>		
front left	<i>90%</i>	<i>26,5 R25 Michelin XHA2</i>		
rear right	<i>90%</i>	<i>26,5 R25 Michelin XHA2 with small cuts</i>		
rear left	<i>90%</i>	<i>26,5 R25 Michelin XHA2</i>		
problems, details:				
<i>The machine is in good condition. No major problems found.</i>				
transport dimensions L x W x H in meter:		<i>8,00 m x 2,95 m x 3,45 m</i>		